










CÓDIGO	RUBRO	UNIDAD	CANTIDAD	PRECIO UNITARIO	PRECIO TOTAL	CRONOGRAMA VALORADO																								
		UNIDAD																												
		UNIDAD				1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
PTAR274	Muestreos y análisis de laboratorio de Ruido AID en laboratorio acreditado	u	2	1,230.00	2,460.00	-	-	-	-	492.00	-	-	492.00	-	-	492.00	-	-	-	-	-	-	-	-	-	-	-	-		
PTAR275	Muestreos y análisis de laboratorio de Agua en laboratorio no acreditado	u	6	1,128.00	6,768.00	-	-	-	-	1,353.60	-	-	1,353.60	-	-	1,353.60	-	-	1,353.60	-	-	-	-	-	-	-	-	-		
PTAR276	Muestreos y análisis de laboratorio de Aire AID en laboratorio no acreditado	u	6	1,032.00	6,192.00	-	-	-	-	1,238.40	-	-	1,238.40	-	-	1,238.40	-	-	1,238.40	-	-	-	-	-	-	-	-	-		
PTAR277	Muestreos y análisis de laboratorio de Ruido AID en laboratorio no acreditado	u	22	618.00	13,596.00	-	-	-	-	-	-	2,719.20	-	-	2,719.20	-	-	2,719.20	-	-	-	-	-	-	-	-	-	-		
INVERSIÓN PARCIAL		INVERSIÓN MENSUAL		AVANCE PARCIAL EN %		18,511.37	75,635.13	274,413.86	329,699.93	276,810.08	408,552.91	420,385.17	804,771.47	862,308.94	984,623.22	1,023,389.70	1,207,274.63	896,144.26	997,386.05	1,120,762.13	870,544.42	1,895,539.32	2,735,204.52	83,664.00	83,664.00	83,664.00	83,664.00	83,664.00	83,664.00	
PORCENTAJE PARCIAL		AVANCE ACUMULADA EN %		INVERSIÓN ACUMULADA		0.12%	0.48%	1.75%	2.10%	1.75%	2.60%	2.68%	5.12%	5.49%	6.37%	6.52%	7.69%	5.71%	6.35%	7.14%	5.54%	12.07%	17.42%	0.53%	0.53%	0.53%	0.53%	0.53%	0.53%	
INVERSIÓN ACUMULADA		AVANCE ACUMULADO EN %		INVERSIÓN ACUMULADA		18,511.37	94,146.50	368,560.36	698,260.29	975,071.27	1,383,624.18	1,804,009.35	2,608,780.82	3,471,089.76	4,455,712.98	5,479,102.68	6,686,377.31	7,582,521.58	8,579,907.63	9,700,669.76	10,571,214.17	12,466,753.49	15,201,958.01	15,285,622.01	15,369,286.01	15,452,950.01	15,536,614.01	15,620,278.01	15,703,942.01	15,703,942.01
PORCENTAJE ACUMULADO		AVANCE ACUMULADO EN %		INVERSIÓN ACUMULADA		0.12%	0.60%	2.35%	4.45%	6.21%	8.81%	11.49%	16.61%	22.10%	28.37%	34.89%	42.58%	48.28%	54.64%	61.77%	67.32%	79.39%	96.80%	97.34%	97.87%	98.40%	98.93%	99.47%	100.00%	


**Acciona BTD**  
 Agua  
 Jefe de Proyecto: *[Signature]* Ing. John Hernández H.  
 Contratista: *[Signature]* Ing. Renato Alvarado R.  
 FISCALIZACIÓN: *[Signature]* Ing. Xavier Rodríguez Pérez  
 AUTORIZADO: *[Signature]*